

CONSTRUCTION PROGRESS UPDATE
Northern Adirondack Central School District
Additions & Alterations
CS Arch Project # 100-25-00
Date: 9/1/11

MHS

- Office Area:
 - Inside demo is complete.
 - Steel roof trusses are being reinforced.
 - Exterior wall remains for demo.
 - Footings for new Entrance/Office walls being excavated.
- Barrier wall have been installed to separate school from work area.
- Corridors have no ceilings:
 - However they are safe.
 - Lights/wires are secured.
 - A lot of construction activities go on in these corridors when you are not here.
- New heating ducts have been installed in B, C & E wings.
- Remainder of heating ducts will be removed summer 2012.
- Abatement has been completed for this year, contractor off site.
- Classroom Addition:
 - Foundation walls/piers have been completed.
 - Structural Steel beams are on site and being readied for installation.
- Relocation of phone line to Bus Garage has been completed.
- Propane tank was relocated and is ready for this heating season.
- New Gym foundations have been started.

ES

- 1st & 2nd floor Corridors:
 - Have no ceilings, however they are safe.
 - Lights/wires are secured.
 - Construction activities will go on in these corridors when you are not here.
- Big Gym:
 - New ceiling has been installed
 - Temp. Gym lights have been installed.
 - Re-painting of the Gym is complete.

- New Gym wall pads have been installed in both Gyms.
- New ES offices:
 - Principles office has been completed.
 - Entrance/Sectaries office:
 - Interior finishes/carpeting is scheduled.
- Special Ed area:
 - Interior Walls have been installed and being finished.
 - Electrical/plumbing on- going.
- New Nurse's Office:
 - Walls have been installed and being finished.
 - Electrical/Plumbing/Heating on-going.
- Handi-cap ramp:
 - Concrete work has been completed.
 - Railings are being built, receive date is close to 1st day of school. Contractor will install temp. if needed for school opening.
 - Handi-cap ramp will be usable the 1st day of school.
- New Music room:
 - Walls & piers have been completed.
 - Area has been back filled.
 - Structural Steel beams are being readied for installation.
- New District Office area:
 - Roof trusses are being reinforced
 - Lower wing corridor roof trusses have been reinforced for expected snow load.
 - Foundations have been started.
- New roof has been installed on the lower wing.

GENERAL:

- New Water line from ES to MHS has been installed.
- New Playground on site