

WORK ACTIVITY

Throughout the summer we never lost sight of being ready for the first day of school. We broke ground for the MHS Classroom Addition in early July. The MHS Office area was in full demolition mode at the same time, with safety barriers in place prior to the first day of the new school year. The new MHS Gymnasium is taking shape with all of its footings/walls connected and being readied for structural steel. The ES has not gone without its changes. The ES Principal's Office has been relocated, the room was refurbished and the original terrazzo floor, under the carpet, has found new life for all to admire. A new Main Office and Reception area will be ready for use within the next month. The Main Entrance was returned to the front of the building with a new ADA Accessible ramp and Visitors Sidewalk ready for the first day of school. The Special Ed area and Nurse's area will be ready for occupancy near the first of the year. The new Music Room, District Offices, and Superintendent Office will be ready for their occupants in spring 2012.

Middle/High School

- New heating duct work was installed in Area A and B Corridors.
- High School/Middle School offices were relocated.
- Nurse's Office was relocated.
- Front Entrance has been demolished, with temporary entrance being located to the East side of the building.
- Structural steel erection is taking place at the classroom addition.
- Propane tank has been relocated and reinstalled for its last year of service.
- Pool area has started its transformation to be ready in April 2012.
- New Gymnasium is coming out of the ground with structural steel to follow shortly.
- New boilers are scheduled to arrive in December.

Elementary School

- Main Office and Reception areas are receiving new UV units and carpeting.
- New Nurse's Office is taking shape with walls being sheet rocked and the shower being installed.
- New District/Superintendent Office foundations are nearing completion.
- New Music Room has been readied for structural steel.
- Special Ed Offices are sheet-rocked with the area being prepped for finishes.
- New Roof has been completed on the wing and small Gymnasium.
- Granite has been installed on ADA accessible ramp and Main Entrance.

PHOTOGRAPHS



Roof Removal at ES Wing



New Roof ES Wing



New Water Line to MHS



New ES Playground

PHOTOGRAPHS



New Visitors Sidewalk



New ADA Accessible Entrance at ES



New MHS Gymnasium Foundation



MHS Classroom Addition

PHOTOGRAPHS



MHS Main Entrance



MHS Main Office Renovations Underway