



CONSTRUCTION PROGRESS UPDATE  
Northern Adirondack Central School District  
Additions & Alterations  
CS Arch Project # 100-25-00  
Date: 10/17/11

MHS

- Main Office Area:
  - Interior walls have been framed, as far as possible.
  - Foundation/piers for new Entrance/Office walls are completed.
  - Back fill of area has been completed.
  - Egress has been maintained from corridor area.
- Classroom Addition:
  - West side roof has been installed and is water tight.
  - West side concrete floor has been poured.
  - East side roof will be completed tomorrow, weather permitting.
  - East side has under slab vapor barrier/re-bar installed; ready for concrete pour tomorrow.
  - Installing exterior walls/sheathing at the East & West sides of the addition.
  - Interior walls for the West side of addition are being laid out with framing to follow.
  - Courtyard area has been Top soiled; landscaping & large Trees to be planted starting on Wednesday.
- Gym foundations:
  - All back fill will be completed this week.
  - Tie-in for roof drains will be hand excavated in Boys Locker room this week.
  - All steel has been erected with misc. trim/roof deck being welded in place now.
- Pool:
  - Traveling scaffold has been erected and all of the ceiling has been removed.
  - North wall has the Store front window openings demoed in.
  - Radiant ceiling heat piping/heating ducts to be removed this week.
  - All roof ballast has been removed, new roof to follow upon approval of change order.

## ES

- New ES offices:
  - Reception/ Main office:
    - Final plaster touch up & painting to be completed this week.
    - Bathroom Tile work started this afternoon.
    - Uni-vents are scheduled to arrive on 10/21.
    - Uni-vent installation to start on Monday.
    - Furniture installation to follow.
- Special Ed area:
  - Interior Walls to be finished painted this week.
  - Electrical has been roughed in.
  - Plumbing fixtures are roughed in.
  - Uni-vents to be installed next week.
  - New flooring/ceilings to schedule.
- New Nurse's Office:
  - Final painting to be completed this week.
  - Electrical rough-ins is complete.
  - Plumbing fixtures have been roughed in.
  - Bathroom/Shower tile work to be complete this week.
  - New flooring/ceiling to schedule.
- Maintenance office/area:
  - Painting to be completed this week.
  - Relocation of water alarm system to happen on Wednesday.
  - New flooring/ceiling to schedule.
- Handi-cap ramp:
  - Railings have been installed.
  - Granite steps have been installed with Granite sides to be completed this week.
- New Music room:
  - Water/Heating piping being roughed in.
  - Waiting for steel.
- New District Office area:
  - Demo has been completed.
  - Waiting for steel.
- New roof on Wing:
  - Replaced (2) Roof drains on Small Gym roof.

- Roof edge flashing install is scheduled to begin on Wednesday.

GENERAL:

- New Storm water Underground Detention system from MHS/Classroom Addition has been installed.
- New entrance for parking lot in front of Classroom Additions has been started.
- Emergency egress in place @ both sites is being maintained as construction progresses.
- Playground sub was on site Sunday, October 16, and made adjustments to playground.