

CONSTRUCTION PROGRESS UPDATE
Northern Adirondack Central School District
Additions & Alterations
CS Arch Project # 100-25-00
Date: 11/16/11

MHS

- Main Office Area:
 - Radiant floor heat has been installed/tested in Entrance corridors.
 - All in floor Electrical has been installed.
 - Floor has been poured with entrance slabs on grade ready to be poured.
 - Steel to be delivered in 2 weeks.
 - Egress has been maintained from corridor area.
- Classroom Addition:
 - Interior framing has been completed.
 - Interior door frames are being installed.
 - Connecting corridor walls have been installed.
 - South Entrance pier foundations are completed and ready for brick.
 - Exterior walls ready for brick.
 - Electrical rough-in has been completed.
 - Area is being heated.
- Gym Addition:
 - CMU block corridor walls between Gym/Pool have been completed.
 - Corridor being readied to receive concrete floor.
 - Mezzine deck has been formed for boiler housekeeping pads.
 - CMU Fire wall between school/Gym has been completed.
 - West side Exterior CMU Block wall has been started.
 - Roof has been installed with trim detail left to do.
 - Framing continues on perimeter of roof.
 - Electrical rough in continues to follow the masons.
- Pool:
 - Ceiling duct work insulation has been completed.
 - North wall; Store Front Window openings have received sheathing on interior walls.
 - All duct equipment has been removed from Pool Mezzine area.
 - Demo continues on tile floor around pool.
 - Electrical rough-in for lights has been completed.

ES

- New ES offices:
 - Reception/ Main office:
 - Final painting has been completed.
 - Case work has been completed.
 - Uni-vents controls have been completed.
 - Furniture installation is scheduled for November 22/23 2011.
- Special Ed area:
 - Final painting has been completed.
 - New flooring has been installed.
 - Ceiling tiles to be installed when above ceiling work complete.
 - Uni-vent controls have been completed.
 - Ceiling duct and A/C units have been completed.
 - Duct/pipe insulation to be completed by Friday.
 - Oak Base boards have been completed.
- New Nurse's Office:
 - Painting has been completed.
 - Floor has been installed.
 - Oak Base boards have been completed.
 - A/C lines to be completed by Friday.
- Maintenance office/area:
 - Final painting has been completed.
 - Maintenance Sinks/fixtures have been installed.
- New Music room:
 - Interior/Exterior walls have been framed.
 - Exterior sheathing to be completed by Friday.
 - Water/Heating piping being roughed in.
 - Roof being installed.
- New District Office area:
 - Steel being installed, all bracing/welding to be completed by Friday.
 - Framing of Exterior/Interior walls to be completed by next week.
- New roof on Wing:
 - Roof edge flashing installation to start after 2:30pm this week.

GENERAL:

- Emergency egress in place @ both sites is being maintained as construction progresses.
- ES - New Area way to basement; demo wall into basement to take place on the 22/23.
- New Fuel Oil Tanks for ES/MHS to arrive December 1st.
- All of site being cleaned up and readied for first snow.

Tom Thatcher

CM – CS Arch