

CONSTRUCTION PROGRESS UPDATE
Northern Adirondack Central School District
Additions & Alterations
CS Arch Project # 100-25-00
Date: 12/14/11

MHS

- Main Office Area:
 - Structural steel being installed in place.
 - Egress has been maintained from corridor area.
- Classroom Addition:
 - Interior walls are being Sheet rocked.
 - Plumbing/Heating Rough in taking place.
 - Electrical rough in taking place.
 - Exterior brick being installed.
 - Area is being heated.
- Gym Addition:
 - Mechanical Room Mezzine – Boiler piping being roughed in.
 - Concession/Bathroom CMU Block walls are being installed.
 - All piping has been roughed in for Concession/Bathroom areas.
 - Electrical rough in continues on Mechanical Mezzine.
 - Exterior wall framing/sheathing continuing on East/North walls.
- Pool:
 - Pool Demo has been completed.
 - Pool Filter Room demo is complete.

ES

- New ES offices:
 - Reception/ Main office:
 - Punch list completed/being reviewed.
- Special Ed area:
 - Above ceiling work has been completed, tiles to be installed.
 - Punch list completed/being reviewed.
- New Nurse's Office:
 - Above ceiling work has been completed, tiles to be installed.

- Area Way – Storage Room 007 (Under Nurse’s Office)
 - Demo opening through exterior wall has started.
 - Equipment pad for Air handler to be poured on Friday.
- Maintenance office/area:
 - Maintenance Sinks waiting for Stainless Steel back splash.
- New Music room:
 - Exterior walls/soffits have been foam Insulated.
 - Water/Heating piping has been roughed in.
 - Electrical roughed in completed.
- New District Office area:
 - Exterior walls/soffits have been foam Insulated.
 - Water/Heating piping has been roughed in.
 - Electrical roughed in completed.
- New roof on Wing:
 - Roof edge flashing has been installed.
- ES Wing:
 - All windows have been replaced in classrooms.

GENERAL:

- Emergency egress in place @ both sites is being maintained as construction progresses.
- MHS Fuel Oil Tank: Is being piped up & Electrical being installed.
- All of site being cleaned up and readied for 2nd snow fall of season.

Tom Thatcher

CM – CS Arch