

WORK ACTIVITY

Since September the focus has been getting ready for winter, for it comes early in Ellenburg. The luck of the draw has been that we have had a warmer than average fall with very little wind.

The MHS Additions have the roof installed with the roof top heating units in place. The addition has been foam insulated with interior framing completed and sheet rock is now being installed. The Mechanical, Electrical, and Plumbing systems are progressing and on schedule to meet classroom completions. The Gymnasium Addition has steel in place with roof installed. The exterior CMU block walls are being installed with brick to follow. The Mechanical, Electrical, and Plumbing systems are all on schedule. The boilers are on site and the mezzanine Mechanical Room is being readied for their replacement. The pool has the entire floor tile removed. The north wall has had four openings created that have been framed for new store front windows. The new heating ducts have been installed above the new ceiling. The Pool Mezzanine Mechanical Room is being readied to receive its new air handling unit. The Administration Offices have the foundations and floors completed with steel being installed now.

The ES Main Office, Reception, Special Ed, and Nurse's Office areas are in the final stages of completion with new furniture scheduled for installation this week. The new Music Room steel is in place, roof is being installed, and interior framing has been completed. The District Offices and Superintendent Office have steel in place with new roof being installed.

Middle/High School

- Heating piping and duct work are being installed in Classroom Additions.
- MEP rough ins taking place in Administration Office area.
- Exterior brick is about to be installed on Classroom Additions.
- Gymnasium Addition floor is being prepped for concrete pour.
- Pool Filter Room is ready for demo with work to start December 1, 2011.

Elementary School

- Wing roof metal trim is being installed.
- Air Handling Units are ready to be installed on Music Room and District Office roofs.
- Storage room under Nurse's office is ready for Air Handling Unit.
- Duct work and piping for the Nurse's Office Air Handling Unit has been installed.
- Replacement of windows in four ES wing classrooms is tentatively scheduled for Thanksgiving break.

Site Work

- New Fuel Oil Tank Pads are completed, tanks scheduled to be delivered December 1, 2011.
- Snow plowing plan is in place to coordinate snow removal in parking lots and construction areas.

PHOTOGRAPHS



MHS – Pouring concrete floor for Administrative Entrance & Offices



MHS – Finishing floor for Administrative Entrance & Offices



MHS – New Pool Roof



MHS – Classroom Addition Foam Insulation being applied

PHOTOGRAPHS



MHS – Gymnasium Addition mezzanine being prepped for concrete pour



MHS – Gymnasium Addition roof panels being installed



MHS – New ductwork and ceiling installed in pool



MHS – New window openings created in North wall of pool

PHOTOGRAPHS



MHS – Roof top mechanical units arrive on site



ES – District Office steel being erected



ES – New Fuel Oil Tank Pad being finished



ES – Music Room steel being erected