

JANUARY 2012 PROGRESS REPORT

NORTHERN ADIRONDACK CENTRAL SCHOOL DISTRICT
ADDITIONS & ALTERATIONS

CSArch Proj. #100-25-01

WORK ACTIVITY

The beginning of a new year has brought with it an unusual weather pattern. The mild temperatures have allowed the work to continue outside relative to brick work, and have aided the contractors in their ability to temporarily heat areas for work to continue.

In the MHS, the gypsum board drywall is being taped in Classroom Additions, with painting and other finishes to follow. The new mechanical, electrical, and plumbing systems are nearing completion with power having been pulled into the Electrical distribution panels during Christmas Break. The Gymnasium Addition is being heated, so interior work can continue. The Mechanical Mezzanine has received all Boilers, Air Handlers and associated equipment, heating duct work and Boiler piping is nearing completion. All steel for the Administrative Office/Entrance Area is in place with the roof being installed.

At the ES, the renovated Main Office, Reception, Special Ed, Maintenance Office and Nurse's Office have been occupied. The new Music Classroom is being drywalled, and exterior brick/limestone work is nearing completion.

Middle/High School

- Classroom Addition exterior brick/limestone window sills and veneer panels are nearing completion.
- Classroom Addition electrical panels being wired to classrooms.
- Gymnasium being prepared for concrete floor installation.
- Boilers are being dressed and readied for pressure testing.
- Pool Mechanical Room has received Pool Pak (Specialized Pool Area Heating System).
- Administrative Office being framed in with Mechanical Mezzanine ready for Air Handler.

Elementary School

- Wing Roof/Small Gymnasium roof have received all metal trim.
- Music Classroom has received all heat/water/drain piping.
- District Office has received final structural steel, with exterior walls being installed.
- Selective demolition has begun at the new Counseling Center area.
- Electrical conduit/power cables are in place for new kitchen/serving line.

PHOTOGRAPHS



MHS – Main Entrance



MHS – Main Entrance roof deck being installed



MHS – Classroom Addition exterior brick veneer



MHS – Classroom Addition first window installed

PHOTOGRAPHS



MHS – Gymnasium Addition enclosed for winter



MHS – Gymnasium Addition south side window frames being installed



MHS – Pool Pak (HVAC) arrives



MHS – Pool Pak (HVAC) being installed through side of building

PHOTOGRAPHS



ES – Nurse's Station



ES – Nurse's Toilet Room



ES – Nurse's Quiet Room



ES – Special Ed Conference Room

PHOTOGRAPHS



ES – Main Office Reception Area



ES – Main Office